

# MARIPOSA COUNTY

Public Works · 209 966 5356



## **RESOLUTION - ACTION REQUESTED 2019-272**

MEETING: May 21, 2019  
TO: The Board of Supervisors  
FROM: Mike Healy, Public Works Director  
RE: Approve Change Order #1 For Extra Work on Ahwahanee/Nevada Falls Rd

---

### **RECOMMENDATION AND JUSTIFICATION:**

Approve Change Order #1 to the Ahwahnee Road Storm Disaster Project in the Amount of \$73,332.00; and Authorize the Public Works Director to Sign the Change Order.

This Change Order represents work associated with Storm Damage both from the 2018 Disaster Declaration and the March 2019 Storms. The Contractor was performing contract permanent paving work on Ahwahnee Road associated with the 2018 Storms when they were delayed due to weather associated with the March 2019 Storm Event. The March 2019 Storm Event devastated Nevada Falls Rd which is roughly 300 feet from their Ahwahnee Road construction site. Nevada Falls Road was so severely damaged by the March 2019 Storm Event that neither Emergency Response or private vehicles could safely traverse this short street leaving the residents to park their vehicles elsewhere and walk into their properties and Emergency Response capabilities severely compromised. The contractor extended his original bid price and paved Nevada Falls Rd.

Public Works staff performed the Emergency preparation for paving work which will be eligible for reimbursement under the Governor's Disaster Declaration.

CalOES staff conducted an initial damage inspection of Nevada Falls Road and agreed with the County staff that Emergency Work was required.

### **BACKGROUND AND HISTORY OF BOARD ACTIONS:**

The Board has in the past granted authority for emergency work to the Public Works Director in instances where Emergency Vehicle Response is hampered.

### **ALTERNATIVES AND CONSEQUENCES OF NEGATIVE ACTION:**

Should this not be approved the County will not be able to seek reimbursement from CalOES and the contractor will not be paid.

## Resolution - Action Requested 2019-272

**FINANCIAL IMPACT:**

**None, this is a Disaster Emergency Project is funded by CalOES**

**ATTACHMENTS:**

**CO 1 Ahwahnee Nevada Falls (PDF)**

**RESULT: ADOPTED [UNANIMOUS]**

**MOVER:** Kevin Cann, District IV Supervisor

**SECONDER:** Merlin Jones, District II Supervisor

**AYES:** Smallcombe, Jones, Long, Cann, Menetrey



RES. NO. 19-272

STATE OF CALIFORNIA – County of Mariposa  
**CONTRACT CHANGE ORDER**

Sheet 1 of 2

Change Requested by: Engineer  Contractor

CCO No.	Suppl. No.	Contract No.	Project	Federal/State Number(s)
1	0301-1702-53 RES-18-517	19-034	REPAIR OF AHWAHNEE ROAD	

To: PALMER TRACTOR, INC., Contractor

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities, prices to be paid and extension of time. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate

CONTRACTOR is hereby authorized to make the following changes:

Description: Repair recent storm damage to Nevada Falls Road, including cul-de-sac and approach, by cleaning, plugging low areas, and installing new asphalt overlay.

THIS CHANGE ORDER PROVIDES FOR: The repair of the Nevada Falls Roadway consisting of 2-1/2" finished asphalt overlay, over a variable depth subgrade.

Extra Work Lump Sum (EWLS)

Payment shall be Extra Work at an Agreed Lump Sum price of \$73,332.00 (Seventy three thousand and three hundred and thirty two dollars only).

In accordance with CT 2010 SS Section 4-105 "Changes and Extra Work; furnish all labor, material and equipment at Extra Work Agreed Lump Sum (EWLS). The sum constitutes full and complete compensation for labor, materials, equipment, vehicles, tools and incidentals including all markups for this change.

Attachments:

- Price Proposal by Palmer Tractor, Inc. dated February 4, 2019

Bid Amount: \$ 253,614.50





Estimated Cost:  Decrease  Increase

Total CCO's Amount: \$ 73,332.00

Percentage 28.91 %


Adjusted Amount: \$ 326,946.50

By reason of this order the time of completion will be adjusted as follows:

<b>Submitted by</b>		
Signature 	(Print name & Title) Cheryl Jay	Date 5-1-19
<b>Approved by Engineer</b>		
Signature 	(Print name & Title) Gary Brown, PE	Date 5/1/19
<b>Approved by Director</b>		
Signature 	(Print name & Title) Mike Healy, Director, Public Works & Transportation	Date 5-1-19
<b>Approved As to Form by County Counsel</b>		
Signature 	(Print name & Title) Steven W. Dahlem, County Counsel	Date 5-22-19

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefore the prices shown above.

**NOTE:** If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specification as to proceeding with the ordered work and filing a written protest within the time therein specified.

<b>Contractor Acceptance by</b>		
Signature 	(Print name & title) JAMES PALMER AGENT	Date 4-29-19

**Palmer Tractor**  
 General Engineering Contractor  
 License # 826861  
 P.O. Box 31  
 Catheys Valley, Ca. 95306

# Proposal

**Proposal Date:** 2/4/2019  
**Proposal #:** 2019-218  
**Project:** Ahahwane Rd.

**Bill To:**  
 Mariposa County Public Works  
 4639 Ben Hur Road  
 Mariposa, Ca 95338

Job

Description	Rate	Total
<p>We hereby submit specifications and estimate for:            Clean Nevada Falls road, including cul-de-sac and approach.            Plug low areas, dirt areas and low edges with HMA.            Spray entire site with SS1.            Overlay at 2 1/2" finished asphalt.            Note: Depth of Asphalt may vary due to inconsistent subgrade."            Notice to Owner            Contractors are required by law to be licensed and regulated by the Contractor's State License Board. Any questions concerning a contractor may be referred to the Registrar, Contractor's State License Board, 9835 Goethe Road, Sacramento, CA 95827. Mailing Address: P.O. Box 26000, Sacramento, CA 95826. Under the mechanics lien law. Any contractor, subcontractor, laborer, material man or other person who helps improve your property and is not paid for his labor, services or material, has a right to enforce his claim against your property. We Propose hereby to furnish material and labor-complete in accordance with above specification, for the sum of: AS STATED ABOVE Payment to be made as follows: Upon Completion Of Job            Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Contractor carries both liability and workers compensation insurance.            Authorized signature for Asphalt Construction Co. Dawn Sewell            Due to the unstable oil industry prices this Proposal is Valid for: 30 days from 1/16/19</p>	73,332.00	73,332.00

**Total**

---

Phone:	Fax:	E-mail
(209) 374-3470	(209) 374-3370	sapalmer@tds.net